

## MIAMI BRIDGE WEEKLY NEWSLETTER

151 Days are  
Remaining on the  
Bridge Closure

### QUICK NOTES:

- The 3D analysis results for the girder deflection on Unit 3 are complete. The results have been forwarded to OCCI.
- Restrictions to the navigational channel will begin on May 17. The channel will be restricted to 246'.
- Change Order #7 was approved by OCCI. The change order is now being approved by the various levels within MoDOT.

### Bridge Update



Falsework towers between Piers 5 & 6



MoDOT inspectors survey the bridge haunches



Setting stay-in-place deck forms

### North Bridge End

MoDOT inspectors surveyed the bridge haunches for Units 4 & 5.

OCCI started setting the stay-in-place deck forms for the bridge deck.

### River Work

The second falsework tower is complete, and girders now span from Pier 5 to the north bridge abutment.

The reinforcing steel was set for the cap at Pier 4.

No restrictions are expected in the navigational channel next week.

### South Bridge End

Demolition work began at Bents 2 & 3.

The piling was cut to plan elevation at Bent 1.5.

The reinforcing steel was set for the cap at End Bent 1.

### MoDOT—Marshall Project Office

632 N. Miami Ave.  
P.O. Box 172  
Marshall, MO 65340

Phone: 660.886.2115  
Fax: 660.886.7421  
Email: james.gillespie@modot.mo.gov

*"Our mission is to provide a world-class transportation experience that delights our customers and promotes a prosperous Missouri."*