

# CONSTRUCTION SCHEDULE

## Route 109 Widening, Roundabouts and Trail Enhancements

*\*Schedule is subject to change, weather permitting*

- **Construction Begins – August 2013**

- **Phase 1 - Summer 2013 to Spring 2014**

Construct east half of Route 109 – Route 100 to Pond Grover Loop

- Build pedestrian bridge over Route 109

- **Phase 2 – Spring 2014**

Construct west half of Route 109 – Route 100 to Clayton Road

- Includes work on east half of roundabout at Route 100
- Build west half of pedestrian underpass
- Close and reconstruct Route 100 westbound off-ramp

- **Phase 3 – Spring 2014 thru Summer 2014**

Construct east half of Route 109 – Pond Grover Loop to Clayton Road

- Build east half of pedestrian underpass
- Close and reconstruct Route 100 westbound on-ramp
- Close and reconstruct Pond-Grover Loop Road East
- Complete Pond-Grover Loop West

- **Phase 4 – Summer 2014 to Fall 2014**

- Complete roundabouts and Route 109 medians

- **Construction Complete - Late 2014**