

CONSTRUCTION OFF SYSTEM PROJECT TRACKING REPORT

PROJECT #	MODOT CONSTRUCTION REPRESENTATIVE	AGENCY	COUNTY	PROJECT LOCATION	CONTRACTOR	CONCURRENCE DATE	CONTRACT AMOUNT	PRECONSTRUCTION CONFERENCE DATE	NOTICE TO PROCEED DATE	NUMBER OF WORKING DAYS IN CONTRACT	ORIGINAL COMPLETION DATE	ADJUSTED COMP.	DAYS USED	FINAL INSP.	FINAL ACCEPT.	SENT TO HQ	COMMENTS
ARRA-ES04 (011)	Rich Shipley	Lee Summit	Jackson	Todd George	APAC Kansas	6/10/2010	\$ 4,335,565.32	June 22, 2010	July 12, 2010	460	October 13, 2010			October 26, 2011			
ARRA-ES04 (015)	Rich Shipley	KCMO (CPO)	Jackson	Troost Bridge	Pyramid	3/17/2010	\$ 9,889,289.90	May 4, 2010	May 10, 2010	N/A	January 15, 2012	1/29/2011					
ARRA-ES04 (016)	James Bentley	MARC	Various	Various	Lan-Tel	4/14/2010	\$ 2,449,183.66	May 4, 2010	May 26, 2010		January 21, 2011	4/19/2011					
ARRA-ES04 (017)	Rich Shipley	Independence	Jackson	Little Blue Parkway Phase 5	Loch	12/15/2009	\$ 3,050,451.71	February 17, 2010	March 15, 2010	210*		248*					* Excludes Dec. 16 - Mar. 15
ARRA-ES04 (020)	James Bentley	KCMO (S)	Jackson	31ST. Corridor Signal Upgrade	Black & McDonald	11/12/2009	\$ 749,388.40	March 4, 2010	April 26, 2010								
ARRA-ES04 (021)	James Bentley	KCMO (CPO)	Jackson	Signal Sync. Center	Konrath Group	7/13/2010	\$ 2,071,255.62	September 2, 2010	September 27, 2010	180							
ARRA-ES04 (025)	James Bentley	Raytown	Jackson	Blue Ridge Sidewalks	Miller Paving	7/15/2010	\$ 514,488.43	September 28, 2010	October 26, 2010	90							
ARRA-ES04 (027)	James Bentley	Jackson Co.	Jackson	Longview Lake Trail	Precision Construction	4/13/2010	\$ 444,607.05	April 27, 2010	June 1, 2010	180				October 17, 2011			
ARRA-ES04 (029)	Rich Shipley	Gladstone	Clay	North Oak Enhancement	Heartland Contr.	6/30/2010	\$ 480,216.54	August 13, 2010	October 12, 2010	60		120		September 2, 2011			
ARRA-ES04 (031)	James Bentley	Cleveland	Cass	Main Street Rt. Y Sidewalk Project	SB Wyatt	4/15/2010	\$ 132,278.00	April 28, 2010	July 12, 2010	45	August 25, 2010			November 2, 2011			
ARRA-ES04 (037)	Rich Shipley	KCMO (CPO)	Jackson	Troost Bridge Trail Enhancement	Radmacher	9/1/2010	\$ 1,370,045.40	October 7, 2010	October 7, 2010	120		176		July 5, 2011			
ARRA-ES04 (038)	Rich Shipley	KCMO (CPO)	Jackson	Front Street	Emery Sapp	8/24/2010	\$ 2,848,375.95	October 7, 2010	October 7, 2010		June 13, 2011						
BRO-BO19 (28)	James Bentley	Cass County	Cass	252nd Street over East Branch Creek	Radmacher Brothers	4/21/2011	\$ 761,808.64										
BRO-B048 (49)	James Bentley	Jackson Co.	Jackson	Austerman Road Bridge	Pyramid	11/4/2010	\$ 354,471.10	December 16, 2010	March 1, 2011	60							
BRM-3355 (404)	Rich Shipley	KCMO (CPO)	Jackson	Sni-A-Bar	Pyramid	12/2/2009	\$ 2,301,562.80	January 5, 2010	February 1, 2010	365		386					
BRM-3394 (401)	Rich Shipley	KCMO (CPO)	Jackson	Bruce Forester Bridge	Radmacher	12/2/2009	\$ 9,648,680.00	January 15, 2010		730							
BRM-3424 (402)	Rich Shipley	KCMO (CPO)	Jackson	Red Bridge Replacement	Clarkson	11/23/2009	\$ 5,752,062.49	December 21, 2009	January 15, 2010	700							
CMAQ-3300 (486)	James Bentley	KCMO (S)	Jackson	Wyandotte Interconnect	Electrical System	4/1/2008	\$ 1,076,574.00	September 25, 2008	May 4, 2009	135				March 10, 2010			
CMAQ-3303 (409)	James Bentley	KCMO (S)	Jackson	Independence Ave, Brooklyn to Charlotte	Black & McDonald	3/8/2011	\$ 323,596.10		May 19, 2011	145							
CMAQ3303 (410)	James Bentley	KCMO (S)	Jackson	Troost Interconnect	Mark One Electric Co.	4/15/2011	\$ 277,488.31	July 28, 2011	September 12, 2011	145							
CMAQ-3399 (412)	James Bentley	KCMO (S)	Jackson	Broadway Blvd, West Pennway Interconnect	Mark One Electric Co.	3/24/2011	\$ 289,413.89	July 28, 2011	August 3, 2011	145							
CMAQ-3408 (407)	James Bentley	KCMO (S)	Jackson	Southwest / Baltimore Interconnect	Mark One Electric Co.	3/23/2011	\$ 288,060.93	9/20/211	October 20, 2011	145							
CMAQ-3445 (403)	James Bentley	KCMO (S)	Jackson	18th Street, Baltimore to Oak St. Interconnect	Leath & Sons	3/9/2011	\$ 257,979.52	July 28, 2011	August 8, 2011	145							
DP-3379 (418)	Rich Shipley	Independence	Jackson	Little Blue Parkway Phase 4	Radmacher	5/27/2008	\$ 19,495,881.79	June 24, 2008	July 7, 2008	540*				August 25, 2010			* Excludes Dec. 16 - Mar. 15
DP-3379 (421)	Rich Shipley	Independence	Jackson	Little Blue Parkway Phase 6	Loch	6/30/2010	\$ 11,051,954.98	August 31, 2010	September 15, 2010	390*		406*					* Excludes Dec. 16 - Mar. 15
DP-3379 (421)	Rich Shipley	Independence	Jackson	Little Blue Parkway Phase 7 & 8	Radmacher	12/8/2010	\$ 9,359,123.74	January 21, 2011	February 28, 2011	270							
DP-3379 (421)	Rich Shipley	Independence	Jackson	Little Blue Parkway Phase 9	Loch	5/11/2011	\$ 3,675,744.53	June 29, 2011	August 1, 2011	240	March 27, 2012						
STP-2900 (404)	James Bentley	Harrisonville	Cass	Harrisonville Trail Phase 1	Precision Construction	10/28/2010	\$ 165,405.10	November 15, 2010	November 30, 2010	180	August 18, 2011			October 6, 2011			
STP-3301 (408 & 423)	Rich Shipley	KCMO Parks	Jackson	Woodland - Prospect-Lake of the Enshriners	MEGA	6/22/2011	\$ 843,620.50	September 19, 2011	September 6, 2011	135	January 3, 2012						
STP-3301 (426)	Rich Shipley	KCMO Parks	Jackson	Cliff Drive Restoration Phase 3	Amino Brothers	2/28/2011	\$ 626,620.06	May 5, 2011	June 6, 2011	120				November 22, 2011			
STP-3301 (434)	James Bentley	KCMO (S)	Jackson	Baltimore @ 11th Street	Electrical System	8/26/2010	\$ 145,827.00	October 27, 2010	January 2, 2010	105							
STP-3301 (432)	James Bentley	Oak Grove	Jackson	Emergency Detour Facility	Mega Industries Corp.	4/29/2011	\$ 133,903.65	May 25, 2011	June 6, 2011	60	August 6, 2011			August 11, 2011			
STP-3301 (435)	James Bentley	KCMO (S)	Jackson	Central, 11th, 12th, 13th, & 14th Street	Electrical System	1/19/2010	\$ 605,960.00	June 3, 2010	July 27, 2010	105	November 12, 2010						
STP-3301 (436)	James Bentley	KCMO (S)	Jackson	Oak Corridor, 8th, 10th, & 11th Street	Mark One Electric Co.	2/18/2010	\$ 439,289.99	August 11, 2010	October 25, 2010	120	February 25, 2011						
STP-3301 (437)	James Bentley	KCMO (S)	Jackson	Charlotte Street Corridor	Mark One Electric Co.	4/15/2011	\$ 892,032.96	July 28, 2011		145							
STP-3301 (438)	James Bentley	KCMO (S)	Jackson	Locust Street Traffic Modification	Capital Electric	8/25/2010	\$ 729,821.20	October 27, 2010	February 2, 2011	105							
STP-3301 (439)	James Bentley	KCMO (S)	Jackson	Washington @ 12th Street	Electrical System	8/17/2010	\$ 158,798.00	October 27, 2010	January 2, 2011	120							
STP-3323 (403)	Rich Shipley	Gladstone	Clay	Antioch / Shoal Creek Trail	Miller Paving	9/9/2009	\$ 674,873.51	September 17, 2009	September 29, 2009	90				November 18, 2010			
STP-3323 (404)	Rich Shipley	Gladstone	Clay	Shoal Creek Trail	MEGA	7/21/2011	\$ 961,429.58	August 16, 2011	August 16, 2011	180	February 16, 2012						
STP-3358 (403)	James Bentley	Jackson Co.	Jackson	Longview Rd Hickman to Orchard Road	Freeman Concrete	10/7/2009	\$ 1,257,425.36	December 21, 2009	January 4, 2010	190							
STP-3370 (402)	James Bentley	Grandview	Jackson	Botts Road Phase 2 Improvements	Amino Brothers	5/17/2011	\$ 1,010,967.57	June 8, 2011	June 20, 2011	148	May 1, 2012						
STP-3350 (409)	James Bentley	KCMO (S)	Jackson	Ward Parkway Interconnect	Black & McDonald	3/9/2011	\$ 659,523.74	August 3, 2011									
STP-3372 (402)	Rich Shipley	Independence	Jackson	39th Street, Noland to Crysler	V.F. Anderson	9/20/2010	\$ 2,635,729.98	November 5, 2010	November 22, 2010	270*				November 16, 2011			* Excludes Dec. 16 - Mar. 15
STP-3379 (411)	Rich Shipley	Independence	Jackson	R.D. Mize	Metro Asphalt	7/25/2008	\$ 2,930,871.36	September 23, 2008	October 13, 2008	270*	October 7, 2009	5/27/2010	413	May 21, 2010	May 27, 2010		* Excludes Dec. 16 - Mar. 15
STP-3400 (403)	James Bentley	KCMO (CPO)	Jackson	I-670 Pedestrian Bridge	Mega Industries Corp.	5/6/2011	\$ 172,865.64	July 13, 2011	July 18, 2011	90	October 18, 2011						
STP-3400 (411)	James Bentley	Belton	Jackson	Oil Creek Greenway	Precision Construction	8/29/2011	\$ 68,840.00	September 8, 2011		75 CD							
STP-3400 (412)	Rich Shipley	KCMO Parks	Jackson	Blue River Trail, Alex George Lake	National Streetscape	9/20/2010	\$ 1,034,826.00	December 1, 2010	December 2, 2010	180							
STP-3400 (418)	Rich Shipley	Kearney	Clay	Hwy. 33 Decel & Turn Lane	Fleshman Construction	5/10/2011	\$ 94,115.00	June 15, 2011	July 5, 2011	60							
STP-3400 (421)	James Bentley	Belton	Jackson	163rd Street Roadway Improvements	Kat Excavation	5/16/2011	\$ 2,790,626.79	May 26, 2011	June 14, 2011		November 11, 2011						
STP-3424 (401)	Rich Shipley	KCMO (CPO)	Jackson	Red Bridge Roadway Improvements	Clarkson	11/23/2009	\$ 6,171,558.73	December 21, 2009	January 15, 2010	700							
STP-3430 (401)	James Bentley	Jackson Co.	Jackson	Little Blue Trace Trail	Wil-Pav	8/13/2010	\$ 991,108.15	September 1, 2010	September 20, 2010	120				October 17, 2011			
STP-3443 (401)	Rich Shipley	Lee's Summit	Jackson	Ward Road & Longview Road Imp.	Mega	9/15/2010	\$ 526,730.75	September 27, 2010	October 4, 2010	90				May 4, 2011			
STP-3470 (402)	James Bentley	Jackson Co.	Jackson	Woods Chapel Road	Amino Brothers	12/10/2007	\$ 7,998,471.06	February 11, 2008	March 17, 2008	240				April 14, 2011			