

# MIAMI BRIDGE WEEKLY NEWSLETTER

193 Days are  
Remaining on the  
Bridge Closure

## QUICK NOTES:

- MoDOT approved OCCl's RFI #14 regarding the bearing seat elevation corrections for Units 3, 4 & 5.

## Setting Girders



Girders set between Piers 6 & 7

OCCl's primary focus this week was setting additional girders between Piers 6 & 7. Girders now span from falsework tower #1 to tower #2. The next girder will complete the unit from tower #2 to Pier 6. Connection plates (pictured below left) will be bolted together as are the girders in the background of this photo. Wind lacing (pictured below right) is installed to stabilize the girders as they are set in place.

OCCl completed additional substructure work on the north end of the project earlier this week. The cap at Bent 11 was poured as well as the columns at Bent 14.



Connection plates on the girders



Wind lacing between girders

## MoDOT—Marshall Project Office

632 N. Miami Ave.  
P.O. Box 172  
Marshall, MO 65340

Phone: 660.886.2115  
Fax: 660.886.7421  
Email: james.gillespie@modot.mo.gov

*"Our mission is to provide a world-class transportation experience that delights our customers and promotes a prosperous Missouri."*