


9-090702 – Addendum # 004
Resident Engineer's Office and Data Center

Issued: July 8, 2009



Missouri
Department
of Transportation

105 West Capitol Avenue
P.O. Box 270
Jefferson City, MO 65102
(573) 751-2551
Fax (573) 751-6555
www.modot.org

Reference Drawing E-001

- A. Revise paragraph B.7 uninterruptable Power Supply (UPS) to read:
7. Uninterruptable Power Supply (UPS) with load side distribution panel and accessories furnished and installed by owner's vendor wired by E.C.. Coordinate work with owners vendor.
- B. Revise paragraph B.8 Power Management Modules (PMM) to read:
8. Power Distribution Unit (PDU) Four (4) 288 KVA, auto-transformer PDU's furnished and installed by owners vendor line side wiring by E.C. Coordinate work with owner's vendor.

Reference Drawing E-003

- A. Revise the ELECTRICAL ONE LINE and PANEL SCHEDULE as indicated by clouding on attached revised drawing.

Reference Drawing E-102, Addendum #2

- A. First Floor Plan Lighting
1. Computer Room 121: Revise the home run designation on the home run from the light fixtures indicated in addendum #1 from PMMA1-1, 3 to CL1A-8, 10.
2. Rooms 114 through 119: Revise the switched circuit designations on light fixtures and associated switches or occupant sensor as follows:

<u>Room</u>	<u>Designation</u>
114	2a
115	2b
116	2d
117	2c
118	2f
119	2e

9-090702 – Addendum # 004
Resident Engineer’s Office and Data Center

Reference Drawing E-104

- A. Revise the electrical work as indicated by clouding on attached revised drawing.

Reference Drawings E-201, E-202, E-203, E-204 and E-205

- A. Equipment Specifications
 - 1. Delete “Single Module UPS” specification in their entirety.
 - 2. Delete “Power Management Module (PMM)” specifications in their entirety.

Add communication cabling specifications per the attached specifications.

Add panel schedule for CL/A per the attached.

End of Section