

Pre-Bid Meeting Minutes
Jackson County, Route I-70 AA/BB
Job Nos. J4S2029 & J4I2228
Pre-bid Conference
May 11, 2012
Kansas City District - Room 136

I. INTRODUCTIONS

- An attendance sheet was sent around.
- MoDOT and TranSystems Staff were introduced.
- Purpose of the meeting is to provide a forum for you to ask questions about the project.
- Questions are acceptable throughout the session.
- It also allows us an opportunity to modify plans before they are advertised.

II. PROJECT OVERVIEW

- Jeff Hardy gave an overview of the project. The ramps at I-70 and BB will be reconfigured, auxiliary (acceleration/deceleration) lanes on I-70 will be extended, the outer roads on both the north and south side of the interchange will be realigned and BB will be widened under the bridge using soil nail walls.
- There are 3 Demolitions on the project. We do not have possession of the hotel yet so quantities are estimated and will be field adjusted.
- The project is in the May 2012 letting and has a July 9th Notice to Proceed (NTP) and an October 31, 2013 completion date.
- Public Involvement was extensive during design and we expect it to continue.
- Overall we want to minimize the impact to the traveling public and the businesses.

III. RIGHT OF WAY UPDATE

Both parcels 4 & 40 have business signs that have until July 25th to move. As was previously mentioned we do not yet have possession of the hotel.

IV. UTILITY RELOCATION & COORDINATION UPDATE

- Water & Sewer are in the contract.
- AT&T: On the east side they will start on the north. It may be until after the notice to proceed before they get to the south side and this work may push into August. 40 Highway area is already clear.
- KCP&L: Expected completion is August 31 for AA and the middle of August for BB & the north outer road. Clearance for the are of the south outer road will be 6 weeks after the hotel demo is complete.

FOLLOWUP ACTIONS SINCE PRE-BID:

- An addendum will be released soon.